COMPLETION REPORT

1	Name of the work	**construcions of Rcc drain Opp to Anjaneya Temple Abbigere Village Shettyhalli Sub Division in ward No 12**
2	Sanctioned Estimate No. & Date	
3	Head of Account which is chargeable	P0190
4	Instrument Order NO. & Date	WO EE|DD|WO|240|12-13 D:- 28|11|2012.
5	Name Of Contractor	**Technical Manager (west) Karnataka Rurral Infrastructure Development Limted, Project Implementation Unit, Madhavanagara bangalore 560 001.**
6 a	Time Stipulated for Completion of work	120 days
b	Delay in Exculpation of Work	152 days
7	Measurement recorded in	1657|10-11 Pg No :- 165653|1 to 656|2
8	Check Measurement of the Asst	as above
9	Name of the office/official in charge of the work	As below
10	a) Asst. Eng/junior Eng	Ravi. N.K.
	b) Asst. Exe Engineer	Sri. Ravi . N.K (Incharge)

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
4000000:00	43,89,350:00		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K.

ASSISTANT ENGINEER.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Ravi.N.K. 26/8/13

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕಾರ್ಯಪಾಲಕ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ.
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-೫೪.